



City of Redlands: Municipal Utilities & Engineering Department
35 Cajon Street, Suite 15A, Redlands, CA 92373
(909) 798-7698

2025 CIP SEWER PIPELINE REPLACEMENT PROJECT

Project Engineer: Bryan Arellano

Phone: (909) 798-7584 x8

Email: barellano@cityofredlands.org

City Inspector: Chris Mergener

Phone: (909)253-8698 (Cell)

Email: cmergener@cityofredlands.org

PROJECT DETAILS

Contractor: TRYCO GENERAL ENGINEERING


Description: This project will involve rehabilitating approximately 8,000 linear feet of sewer pipeline and the removal and replacement of various manholes.

Start Date: 11/3/25

Anticipated End Date: March 2026

Work Schedule: M-F (7AM - 4PM) excluding city recognized holidays.

CONSTRUCTION PROGRESS



Project Updates & Issues

Tryco has completed the manhole replacement at Orange Street and E. Sun Avenue. The crew has returned to the alley near Harald Street to install a new manhole and continue sewer main replacement activities.

2-Week Look Ahead

The crew will complete the installation of the new manhole and the removal and replacement of the sewer main on Harald Street. Upon completion, they will mobilize to the alley near Dreka Avenue to begin sewer main removal and replacement activities.

Current Construction Process

Construction notices have been given to affected residents. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction activities.



New Manhole installation near Orange Street and E. Sun Avenue

BUDGET TRACKING

Project Cost:	\$	1,494,516.00
Approved Change Orders	\$	-
Total Contract Value	\$	1,494,516.00
Expended to Date:	\$	511,886.51
Balance:	\$	982,629.49

ADDITIONAL INFORMATION

Register online to receive weekly updates by sending an email with the subject line: **2025 CIP Sewer Project Updates**. To: MUEDProjectUpdate@cityofredlands.org

INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK:

<https://www.cityofredlands.org/node/3710>



2025 CIP SEWER PIPELINE REPLACEMENT PROJECT LOCATION MAP



-  - Under Construction
-  - Completed
-  Sewer CIP FY 25/26