



City of Redlands: Municipal Utilities & Engineering Department
35 Cajon Street, Suite 15A, Redlands, CA 92373
(909) 798-7698

PMP 2025 STREET RESURFACING PROJECT


Project Engineer: Veronica Noriega
Phone: (909) 798-7584 x6
Email: vmedina@cityofredlands.org

City Inspector: Chris Mergener
Phone: (909)253-8698 (Cell)
Email: cmergener@cityofredlands.org

PROJECT DETAILS

Contractor: Match Corporation
Description: Description: This project will repave approximately forty (40) lane miles of streets, selective replacement of curb and gutter, and striping replacement at various locations throughout the City.
Start Date: 3/9/2026
Anticipated End Date: July 2026
Work Schedule: M-F (7AM - 4PM) excluding city recognized holidays.

CONSTRUCTION PROGRESS



Project Updates & Issues

The contractor has completed the scheduled cold milling and overlay operations, utility adjustments, striping, and installation of traffic loops on the completed streets.

3-Week Look Ahead

Cold milling operations are scheduled to resume on June 8th on Carrie Ln., La Verne St., 4th St., Buena Vista St., Eureka St., Michigan St., and Myrtle St. Cold milling operations on Citrus Ave., between Cajon St. and University St., are scheduled to begin on June 11th.

Current Construction Process

Construction notices have been given to affected residents. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction activities.



Completed pavement and striping work on Alessandro Rd.

BUDGET TRACKING

Project Cost:	\$	5,566,094.00
Approved Change Orders	\$	-
Total Contract Value	\$	5,566,094.00
Expended to Date:	\$	2,715,419.37
Balance:	\$	2,850,674.63

ADDITIONAL INFORMATION

Register online to receive weekly updates by sending an email with the subject line: **PMP 2025 Street Resurfacing Project**
 To: MUEDProjectUpdate@cityofredlands.org

INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK:

<https://experience.arcgis.com/experience/1c6063e0f303451d88a88727b7cfa77d>

