



City of Redlands: Municipal Utilities & Engineering Department
35 Cajon Street, Suite 15A, Redlands, CA 92373
(909) 798-7698

PMP 2025 STREET RESURFACING PROJECT


Project Engineer: Veronica Noriega
Phone: (909) 798-7584 x6
Email: vmedina@cityofredlands.org

City Inspector: Chris Mergener
Phone: (909)253-8698 (Cell)
Email: cmergener@cityofredlands.org

PROJECT DETAILS

Contractor: Match Corporation
Description: Description: This project will repave approximately forty (40) lane miles of streets, selective replacement of curb and gutter, and striping replacement at various locations throughout the City.
Start Date: 3/9/2026
Anticipated End Date: July 2026
Work Schedule: M-F (7AM - 4PM) excluding city recognized holidays.

CONSTRUCTION PROGRESS



Project Updates & Issues

The contractor has completed all cold milling and asphalt overlay operations for the project. Utility adjustments, traffic loop installations, and pavement striping are currently in progress on Citrus Ave.

3-Week Look Ahead

Construction crews will continue utility adjustments, traffic loop installations, and striping work on Citrus Ave. Once these activities are complete, the contractor will address any remaining corrective or punch-list items before completion.

Current Construction Process

Construction notices have been given to affected residents. If restricted parking is necessary, "No Parking" signs will be posted 48 hours in advance of construction activities.



Completed pavement and striping work on Cajon St.

BUDGET TRACKING

Project Cost:	\$	5,566,094.00
Approved Change Orders	\$	-
Total Contract Value	\$	5,566,094.00
Expended to Date:	\$	3,680,371.15
Balance:	\$	1,885,722.85

ADDITIONAL INFORMATION

Register online to receive weekly updates by sending an email with the subject line: PMP 2025 Street Resurfacing Project
To: MUEDProjectUpdate@cityofredlands.org

INTERACTIVE CITY CAPITAL IMPROVEMENT PROJECT MAP LINK:

<https://experience.arcgis.com/experience/1c6063e0f303451d88a88727b7cfa77d>

